BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Improvements to Someshwara Hill and surrounding areas at Attur Ward No:03 in Yelahanka Satellite town Annex 06 Sl.No:234**
2	Estimate cost / Amount	Rs..400.00 Lakhs
3	Name of Contractor	Sri.K Gopireddy
4	Amount of Contract	Rs.37612547.53 (inculding GST)
5	Agreement No	10/2021-22 , Dated: 16-07-2021
6	No. and date under which the work order has been issued	10/2021-22 , Dated: 16-07-2021
7	Time limit originally fixed for completion	09 Months (upto16-04-2022)
8	Date of application by the contractor for granting extension	26-02-2023
9	Date of receipt of application in the sub-division office	26-02-2023
10	Extension granted if any:	-
	1. From	16-04-2022
	2. To	27-02-2023
11	Work carriedout by the contractor during the original period stipulated in contract	24305640.00
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	24305640.00
14	Time now applied for	upto 30-05-2024
15	Date of recommending time limit applied	From 27-02-2023 to 30-05-2024

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	13336907.53
18	Probable time required for completion of remaining work	30-05-2024
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work delayed due to late in boundry marking by the surveyor. Hence EOT may be accorded till 30-05-2024 without levying penalty for the contractor.
22	Recommendation of Executive Engineer	Work delayed due to late in boundry marking by the surveyor. Hence EOT may be accorded till 30-05-2024 without levying penalty for the contractor.

Assistant / Junior Engineer
Project Division, BBMP

Asst Executive Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ